

Public Works Project Summary
May 2019

Project #	Project Name	Project Type	Fund	Planning	Design	Construction	Phase % complete	Gen. Notes
15-05	S. Razor Clam Bridge	Capital	381			X	99%	Plant Establishment Period nearing completion. Greenroads Bronze probable. Projecting 8% under budget.
17-03	Kahkwo Ct. Water Main	Capital	320			X	100%	Complete. Approximately 8% under budget. Savings to be used on thin lift overlay.
17-06	Collection System Structure	Capital	430		X		100%	Advertisement Issued on 5/8/19. Bids Due 5/29/19. Expect Award at 6/10/19 Council Meeting
18-01	PW Bldg #1	Capital	Various		X		100%	Advertisement Issued on 5/8/19. Bids Due 5/29/19. Expect Award at 6/10/19 Council Meeting
18-02	Central Tank Coating Rehab	Capital	320			X	90%	Work Resume week of 5/20 on exterior prep and recoat
18-03	Pt. Brown Forcemain	Capital	430	X			0%	Deffered
18-04	Wastewater Capital Needs Assessment	Capital	435	X			75%	Draft report received. Review comments in May. Final Document in June.
18-05	Damon Pt. Parking	Capital	001-760			X	99%	Pavement installed at end of April. Striping done in May. Signs on order.
19-01	Roadside Vegetation Control	Operations	101			X	0%	Scheduled for week of 5/20/19
19-02	Outfall Inspection	Operations	435			X	0%	Condition of WWTP NPDES, scheduled for 6/5/19
19-03	Street Striping	Operations	101			X	0%	25.6 Miles of striping; Scheduled for August/September
19-07	PW Bldg #5 Roof Replacement	Operations	434			X	0%	Scheduled for 2019 2Q
19-08	Tsunami Evac Facility	Capital	301		X		0%	Grant application to FEMA; Notification __; State Capital Budget \$500k
19-09	High Dune Trail	Capital	301		X		0%	Wetland assessment and Survey contract executed; work not yet scheduled; State Capital Budget = \$140k
19-10	NE Grand Canal Park Restoration	Capital	001-760	X			0%	Contract for Visioning Master Plan in place; stakeholder meetings in June and July; report in August; public comment in September
19-11	Radio Station Fencing	Capital	434			X	100%	Retain public access to Radio Station
19-12	PW Yard Fending	Capital	434			X	0%	Scheduled for 2019 3Q
19-13	N&S Res PS Roofing	Operations	434		X		100%	Low bid is double budget, no action planned yet
19-14	Pavement Repairs	Capital	101		X		0%	Design work to begin in May; Plan for CN in August
ND	Culvert Replacements	Capital	438				20%	Project 60% completion (including paving) in June; Complete in 2019 3Q
ND	Erosion Analysis (WWTP)	Capital	430	X			0%	Not Scheduled; State Capital Budget = \$155k
ND	Cross Ditch Maintenance	Operations	438			X	0%	Scheduled for 2019 3Q
ND	3MG Reservoir Floor Repairs	Operations	434				100%	Complete
ND	Greensand Manway Hatch Repairs	Operations	434				0%	Scheduled for 2020
ND	Pavement Management Program	Operations	101	X			0%	Would like to start in 2019
ND	Parks Projects	Capital	001-760	X			0%	Board waiting on PW to prepare scope and budget for Dog Park
ND	Golf Course Irrigation Improvements	Capital	301		X		0%	Not Initiated
16D-01	Oyhut Bay Phase II	Development			X		100%	Civil work authorized in April.
18D-02	Ace Hardware	Development				X	100%	Civil work complete. CofO issued soon.
18D-03	Ocean Shores Drug Store	Development				X	Unk	Relocation of northwest access not submitted; condition of CofO
19D-01	Dollar General	Development			X		Unk	Site Plan Review Submittal expected in May